



REQUEST FOR QUOTATION

April 29th 2024

RFQ: FY2404RFQ10006 (Data Room HVAC unit)

REPLY BY: Monday May 6th 2024 by 2:00 PM

**REPLY TO: Anna Triester
Senior Procurement Officer**

PHONE NUMBER: 803-323-2143 x 6026

Email: triestera@wintrop.edu

SCOPE OF WORK:

*****EMAIL RESPONSES AND QUESTIONS TO triestera@winthrop.edu*****

The RFQ is to remove the existing one in row 24" chilled water system, furnish new, and install new indoor unit for data room. Unit must control humidity and temperature. In door unit must be a chilled water cooling unit.

- Provide labor and materials to lock and tag out the power source to existing in-row unit
- Provide labor and materials to lock and tag out the Carrier Aqua Snap chiller
- Provide labor and materials to drain the chilled water piping as needed
- Valve off the existing FM in row unit, disconnect supply and return water piping, disconnect domestic water piping
- Provide labor and materials disconnect piping and electrical connections at in-row unit
- Provide labor and materials to remove existing in-row unit
- Set in place one new in row cooling unit
- Furnish and install one properly sized electrical breaker
- Provide labor and materials to leak check unit piping connections
- Provide factory start-up of the APC in-row unit.
- Install spot leak detection
- Provide and install custom fabricated filler panels for HAC
- Provide labor and materials to start up the system and verify proper operation.
- Pressurize and leak check new chilled water and drain piping
- Provide labor and materials to clean the work area and remove all trash debris from site
- Provide warranty information
- Provide available date of install

GRAND TOTAL_____

Estimated Date of Install_____

Vendor Name: _____ **Date:** _____

Name of Person Submitting Offer: _____

Signature: _____

Email Address: _____ **Phone Number** _____